

CPUC Quarterly Meeting

Horizon West Transmission Project Updates

June 8, 2026

Expected in-service dates for HWT's 2024 CAISO TPP projects continue to target 2031

Horizon West CAISO Awarded Projects

Project	Planned CPCN Filing Date	Planned In-service Date	Current In-service Date	In-service Date Change
Ironwood (formerly North Gila-Imperial Valley 500kV Line)	September 2025 (Completed)	December 2031	December 2031	N/A
Recon (formerly North of SONGS) Substation	August 2026	December 2031	December 2031	N/A