

# Quarterly Performance Report – Jan – March 2026

---

RAIL SAFETY DIVISION

APRIL 28, 2026



**California Public  
Utilities Commission**

# Table of Contents

Compliance with Ordering Paragraphs (COPS).....	1
Monitoring the Whistleblower Website.....	2
Statistics – 1/1/2026 – 3/31/2026.....	2
Railroad Operations and Safety Branch - ROSB.....	3
ROSB Inspection, Investigation & Field Activities.....	3
Rail Crossings and Engineering Branch - RCEB.....	6
Rail Crossing Incident Investigations.....	6
Safety Assessments, Quiet ZONES and Reviews.....	6
Proceedings, Resolutions and G.O. 88B Reviews.....	7
Rail Transit Safety Branch - RTSB.....	9
Personnel Changes.....	9
Administrative Accomplishments.....	9
TSOA Meeting.....	9
FTA.....	9
RCEB-RTSB Coordination Meeting.....	9
Training.....	10
RSSIMS Replacement Project.....	11
Safety Certification and Oversight of Rail Transit Agency Projects.....	11
Bay Area Rapid Transit – BART.....	11
Inglewood Transit Connector Joint Powers Authority – JPA.....	14
Los Angeles County Metropolitan Transportation Authority – LACMTA.....	15
Los Angeles World Airports – LAWA.....	21
Sacramento Regional Transit District – SRTD.....	22
San Diego Metropolitan Transit System – SDMTS.....	24
Santa Clara Valley Transportation Authority – SCVTA.....	25
San Francisco Municipal Transportation Agency – SFMTA.....	27
Appendices.....	29
Corrective Actions Plans.....	29
Accident Investigations.....	29
Monthly RTSB Data.....	30
Statistics Summary.....	30



# Compliance with Ordering Paragraphs (COPS)

The existing COPS tracking system was retired on Dec 31, 2025, due to a change in the tracking criteria. At that time the Rail Safety Division (RSD) had 690 items open and actively being tracked, and 427 items closed as in compliance.

RSD was directed to develop its own Division tracking based on the new tracking criteria. Items which no longer meet the criteria no longer need to be tracked.

The new criteria include Ordering Paragraphs which:

- Relate to a Penalty
- Relate to a Settlement
- Direct a Utility to file an Advice Letter

RSD developed an interim tracking spreadsheet and will make updates to its RSSIMS2 application to provide an on-demand status report for future COPS reporting. RSD staff reviewed the 690 open items and identified 26 Ordering Paragraphs for which the new tracking criteria apply. No new Decisions meeting the tracking criteria were issued during the period.

Through the period beginning January 1, 2026, and ending March 31, 2026:

<b>Open</b>	
14	Project Under Construction
7	Pending Petition to Modify
<b>Closed This Period</b>	
3	In Compliance
2	Retired


The two retired items relate to a 2015 Decision which included the enforcement of a suspended penalty if certain criteria were not met. To the best of RSD staff's investigation, there was no subsequent RSD recommendation for further enforcement action, and it appears that no penalty was ever applied, so the ordering paragraphs would have been suspended.

# Monitoring the Whistleblower Website

The Risk Section has been overseeing intake for complaints that arrive via a “whistleblower” application on the Commission’s web site. Whistleblower protections are afforded to utility employees and contractors who report potentially unsafe or illegal practices.

## Statistics – 1/1/2026– 3/31/2026

Note: This is for complaints filed using the on-line Whistleblower Application ONLY.



# Railroad Operations and Safety Branch - ROSB

From January through March 2026, the RSD Railroad Operations and Safety Branch (ROSB) completed the following:

Railroad Operations and Safety Branch	Jan – March 2026	YTD 2026
New Incidents Investigated	93	93
Informal Complaints Investigated	6	6
Railroad Bridge Observations	16	16
Railroad Safety Inspections	864	864
Non-compliant conditions identified/corrected	1758	1758
Operation Lifesaver Presentations	0	0

## ROSB Inspection, Investigation & Field Activities

---

**January 20, 2026:** RSD Railroad Safety Inspectors conducted an inspection of the Sierra Northern Railway’s (SERA) West Sacramento Yard. During the inspection the inspectors discovered two abandoned grocery carts fouling the north side of track 172, creating a side clearance hazard.

Both shopping carts were found to be placed within the designated limits of 8 feet 6 inches from the centerline of track 172. The presence of these two shopping carts presented a side clearance hazard for employees positioned on the side of rail cars while traveling over the track. This is in violation of CPUC General Order (GO) 26-D which establishes minimum clearances between railroad tracks and obstructions higher than the top of the rail.

The SERA yard manager was notified of the non-compliant condition who removed the shopping cards from the walkway that same day bringing it into regulatory compliance.



Shopping carts clearance issue



Shopping carts removed

**February 24, 2026:** An RSD Railroad Safety Inspector performing an inspection along the UP line in Manteca discovered a faded crossbuck warning device at the Moffat Road grade crossing. A faded crossbuck creates a hazard for pedestrians and motorists due to reduced visibility at the crossing, increasing the likelihood of a train collision. This is a violation of General Order (GO) 75-D which requires all signage to always be clear and visible. This non-compliant condition was brought to the attention of the railroad manager and a follow-up inspection performed on March 2<sup>nd</sup> verified that the crossbuck signage had been replaced and brought into regulatory compliance.




Faded crossbuck signage



Replaced crossbuck signage

**February 25, 2026:** An RSD Railroad Safety Inspector performed an inspection of freight equipment at the Union Pacific Railroad (UP) J.R. Davis Yard in Roseville. On the east

end of track 306, at the ground air supply, the inspector observed an air hose obstructing the walkway. This condition creates a tripping hazard for employees working in the area and is in violation of General Order (GO) 118-A, which provides standards for the construction, reconstruction, and maintenance of walkways adjacent to railroad tracks to provide a safe area for railroad employees to work. The UP manager was notified of the non-compliant condition who removed the air hose from the walkway bringing it into regulatory compliance.



Air hose within walkway      Air hose stretched out and removed from walkway

**March 9, 2026:** An RSD Railroad Safety Inspector performed an inspection of signal equipment along the Union Pacific (UP) line in Tracy. During the inspection a crossing light was found to be hanging straight down from its bracket at the Banta Road grade crossing. This is in violation of GO 75-D, which covers warning devices for at grade highway rail crossings. When signal devices at rail crossings are not functioning properly, there is an increased risk of a collision to pedestrians and motorists. The UP-signal maintainer was notified of the non-compliant condition and follow up inspection performed on March 17<sup>th</sup> verified that the crossing warning light had been repaired and was in regulatory compliance.



Crossing light hanging down



Crossing light repaired


# Rail Crossings and Engineering Branch – RCEB

From January through March 2026, the Rail Crossings and Engineering Branch (RCEB) completed the following:

	<b>Closed</b> January - March	<b>Closed</b> <b>YTD</b>
<b>Crossing Incident Reviews</b>	60	60
<b>Safety Assessments/Quiet Zones/Reviews/Training/Operation LifeSaver Presentations</b>	242	242
<b>Proceedings, Resolutions and G.O. 88-B Reviews</b>	27	27

## Rail Crossing Incident Investigations


From January through March 2026, RCEB closed 60 incidents at highway-rail at-grade crossings (crossings).



## Safety Assessments, Quiet ZONES, and Reviews

From January through March 2026, RCEB completed 242 rail-crossing safety assessments involving: communications, field inspections, meetings, quiet zone reviews, staff training,

diagnostic reviews, and Operation LifeSaver presentations. These activities review existing crossings and proposed changes to crossing warning devices.




#### Proceedings, Resolutions and G.O. 88B Reviews

From January through March 2026, RCEB approved 24 General Order 88-B requests for authority for alterations to existing crossings and RSD Director approved three Time Extension Decision Resolutions.

1. TED-324 - Granting Santa Barbara County Planning and Development Department a third Time Extension to complete construction of a public at-grade pedestrian rail crossing at Santa Claus Lane, on the Union Pacific Railroad track in Santa Barbara County.
2. TED-325 – Granting Placer County a third Time Extension request to complete construction a new overhead grade separated crossing of the Placer Parkway over Union Pacific Railroad tracks in the County of Placer.
3. TED-326- Granting California High-Speed Rail Authority a Time Extension request to complete construction of a high-speed rail tracks and pedestrian underpass grade separation at Wasco Amtrak Station in the City of Wasco, Kern County.

**Proceedings, Resolutions, and G.O.88-B  
Applications Closed  
January - March 2026  
YTD= 27**



# Rail Transit Safety Branch – RTSB

From January through March 2026, the Rail Transit Safety Branch (RTSB) completed the following:

## Personnel Changes

---

On January 1, Sally Nguyen transferred to the Rail Crossings & Engineering Branch.

On January 2, Matt Ames was promoted to Rail Safety Division Director.

On January 6, Mark Soberg was promoted to Senior Inspector for Southern California and David “Shane” Roberson was promoted to Senior Inspector for Northern California.

## Administrative Accomplishments

---

### **TSOA Meeting:**

On January 15, February 19, and March 19, RTSB management participated in a monthly meeting of the Transit Safety Oversight Association (TSOA), a national non-profit association developed to serve professionals in the transit safety oversight field. On March 24, RTSB management attended the in-person TSOA meeting in Washington, DC.

### **FTA:**

On February 18, RTSB management participated in the quarterly virtual meeting the FTA holds with all the State Safety Oversight Agencies (SSOAs) throughout the nation.

On February 24, RTSB management and FTA's Program Manager for CPUC held their quarterly one-on-one meeting.

On March 25 to 27, RTSB management participated in the annual FTA Joint Rail Transit Agency – SSOA Training Workshop in Arlington, VA.

### **RCEB-RTSB Coordination Meeting:**

On January 15, RTSB and RCEB staff met to review and coordinate action on rail transit crossing accidents.

On March 4, RTSB and RCEB management met to discuss issues of common interest.

## Training:

RTSB staff completed the following training:

In January:

- Calvin Choi and Caden Ziegler completed “Transit Rail Incident Investigation” course offered by the U.S. Department of Transportation’s Transportation Safety Institute (TSI).
- Noel Takahara, David “Shane” Roberson, and Claudia Lam completed the “SMS [Safety Management Systems] Awareness” and “Advancing Safety Assurance Through Corrective Action Plans” courses offered by TSI.
- Rajat Pandit completed the “Safety, Security, and Emergency Management Considerations for FTA Capital Projects” course offered by TSI.
- Michael Rose completed the “Ethics Training for State Officials” offered by the California Attorney General and Fair Political Practices Commission.
- Michael Warren completed the “Roadway Worker Protection” training offered by the Orange County Transportation Authority.
- Calvin Choi completed the “Crucial Conversations” training offered by CPUC’s Learning and Development Unit.
- David “Shane” Roberson and Mark Soberg completed the “Diversity Recruiting” training offered by CPUC’s Learning and Development Unit.
- Mark Soberg completed the “EEO Policy and Harassment Prevention Training for Employees” training offered by CPUC’s Equal Employment Opportunity Office.

In February:

- Northern California RTSB staff received “Xings 101” training from Rai Crossings & Engineering Branch staff.
- Salvador Herrera and Michael Rose completed the “SMS [Safety Management Systems] Awareness” and “Advancing Safety Assurance Through Corrective Action Plans” courses offered by TSI.
- Calvin Choi completed the “SMS Principles for Transit” course offered by TSI.
- Michael Rose completed the “Transit System Security” course offered by TSI.

- Mark Soberg completed the “Ethics Training for State Officials” offered by the California Attorney General and Fair Political Practices Commission.
- Steven Espinal completed the “EEO Policy and Harassment Prevention Training for Employees” training offered by CPUC’s Equal Employment Opportunity Office.

In March:

- Calvin Choi and Caden Ziegler completed the “SMS Safety Assurance” course offered by TSI.
- Madeline Ocampo completed the “SMS [Safety Management Systems] Awareness” and “Advancing Safety Assurance Through Corrective Action Plans” courses offered by TSI.
- Clint Olazava-Broadbent completed the “Harassment Prevention: CA Non-Supervisor, Government” training offered by EasyLlama.
- Bill Lay completed the “ArcGIS Pro: Essential Workflows” training offered by Esri Training.

### **RSSIMS Replacement Project:**

The three rail branches (RCEB, ROSB, and RTSB) share a database called the Rail Safety and Security Information Management System (RSSIMS). The database has been replaced by a contractor, and now the contractor is working on fixing bugs and making enhancements. RTSB and the other RSD Branches are participating in development with the contractor to ensure records in the system contain the proper data fields and formats.

## Safety Certification and Oversight of Rail Transit Projects

### **Bay Area Rapid Transit – BART**

#### ***Communications Based Train Control Project:***

BART entered a \$798 million contract with Hitachi Rail STS USA, Inc. to design and build a modern Communication Based Train Control (CBTC) system. The agency intends for this project to “greatly improve (its) train service.” The Project’s Safety Certification Plan (SCP) was approved by the Commission via Resolution ST-206. Contractor Hitachi executed Notice to Proceed in November 2020. SSRC quarterly meetings started in June 2022. Project completed design for Phase 1 – ATS upgrade at OCC; and is undergoing acceptance testing for implementation at OCC. Hayward test track

installation has been completed. Equipment installation for Phase 2, between Millbrae and Colma Station, is underway between Millbrae and SFO Stations. Initial surveying for Phase 3, between Colma and Wes Oakland Stations, has begun at Balboa Park tunnel entrance. On June 26, 2025, the BART Board granted the System Integration Contract Authorizations for Communications Based Train Control (CBTC) Project allowing for contracts to modify the Fleet of the Future vehicles with CBTC equipment, and contacts for Altom to support Hitachi in the modification efforts.

### ***BART Hayward Maintenance Complex Project:***

The Hayward Maintenance Complex (HMC) project is comprised of two phases. On November 16, 2018, RTSB management approved an element of the first phase of this project, the Component Repair Shop, to commence operations. The Central Warehouse, also an element of Phase I, submitted Safety and Security Certification Verification Report (SCVR) on January 7, 2021, and RTSB management approved it on January 29, 2021. Construction on the Hayward Maintenance Complex Phase II East Storage Yard began on March 1, 2019. This yard will provide a storage venue for BART revenue vehicles and provide egress to the BART A1 and A2 Mainline Tracks and the Hayward Test Track. Due to funding constraints, BART has sub-divided the HMC Phase II Project into three separate contracts, Civil Grading, Trackwork Procurement, and East Vehicle Storage Yard. At the end of the HMC Project, BART will submit a final SSCVR that will cover both phases. HMC Phase I project scope has been scaled down and is considered by BART to be effectively complete due to budgetary constraints. BART submitted their SSCVR for this phase on July 8th, 2022, has been reviewed by Staff, and Staff has performed site verifications and inspections. The approval letter for Phase I was sent to BART on October 6th, 2022. HMC Phase II completed 100% design completion and is undergoing BART and 3rd Party review. BART submitted their revised Safety Certification Plan (SCP) Revision 1 on May 24, 2023, updating the document with additional detail and minor changes to scope. The SCP was approved by Staff on September 12, 2023. The project completed Civil Grading contract for the site in July 2025. HMC Phase II has come to an agreement for an optimization plan for the East Vehicle Storage Yard contract and has been approved by BART management, and a designer was brought onboard in November 2025. The revised design is 65% complete and the project anticipates having 100% design by July 2026. No updates.

### ***Traction Power System Improvements Project:***

Five sites have been identified for installation of new traction power substations to support the traction power system improvements portion of the Transbay Core

Capacity Program. The two West Bay sites are Civic Center Station and Montgomery Street Station and have estimated completion dates by 2022. The three East Bay sites are in Oakland at Thirty Fourth Street, Concord at David Avenue and Minert Road and Richmond at Yard East, with completion dates not yet estimated. An SCP was approved via Commission Resolution (ST-239) on July 16, 2020. Project completed design conformance in August 2022. For West Bay sites, Civic Center Station has completed construction and has submitted the substation Safety and Security Certification Verification Report on April 8, 2025, for Staff review and approval. Montgomery Station has completed construction, and BART is compiling documentation for final SSCVR submittal. PHA and TVA were completed and reviewed. Construction issue-for-bid contract for East Bay sites was advertised and to be awarded in Summer of 2026.

### ***Irvington Station Project:***

The Irvington Station Project includes construction of a new station halfway between the existing Fremont and Warm Springs/South Fremont stations. The estimated completion year is 2027. The Project is in the engineering design phase. The Safety Certification Plan (SCP) was approved under Commission Resolution (ST-240) on November 5, 2020. SCP revision 1 was approved in May 2022. The UPRR crossing application was approved in July by the Rail Crossing Branch. Project completed 90% design package. No update.

### ***Fleet of the Future Vehicle Procurement Project:***

BART is in the process of procuring 1,200 new rail vehicles. There are two types of new vehicles, D-Cars and E-Cars. D-Cars have an operator's cab while E-Cars do not. Upon submittal by BART, Staff reviews testing and certification documents for each group of cars prepared for service and verifies compliance with the testing and certification plan before authorizing the cars for revenue service. BART has sent Staff a letter indicating the original 775 car contract is near completion, with exception to a few D-Cars awaiting parts, and BART will begin to exercise their optional 425 E-Car contract. Staff have acknowledged the purchasing of additional cars and will conditionally approve the cars through the established process.

A total of 775 new cars from the original contract have been approved, and 295 new cars from the optional contract have been approved. Car deliveries to BART are currently paused due to US Customs requesting additional documentation for vehicle components. The project expects to resume deliveries to BART in July 2026.

## **Inglewood Transit Connector Joint Powers Authority – JPA**

### ***Inglewood Transit Connector Project:***

The Inglewood Transit Connector (ITC) Project is a proposed 1.6-mile Automated People Mover (APM) put forth by the City of Inglewood which aims to address a "first/last mile gap in Los Angeles County's public transportation network. The project will connect the Los Angeles Metropolitan Transportation Authority's (Metro) K-Line Downtown Inglewood Station to the City's housing and employment centers, and sports and entertainment venues. The 1.6-mile APM will feature three stations, a maintenance and storage facility, two power distribution system substations, and three new parking lots along the route. As of March 2021, Metro's Board approved the formation of the Inglewood Transit Connector Joint Powers Authority (JPA) with the City of Inglewood to implement and operate the project. The city is the lead agency for the project and is responsible for overseeing various aspects. On January 31, 2023, the California State Transportation Agency awarded a \$407 million grant to assist with the construction. This project will be a Design Build Finance Operation and Maintenance (DBFOM) project.

During Summer of 2024, the City of Inglewood selected Envisioned Inglewood Partners (comprised of Plenary, Tutor, Woojin, Parsons and ACS) as the best value proposer for the Inglewood Transit Connector project. Over the following months, the City focused on contract negotiations and preparing for an early design and planning agreement. However, the proposed project cost required the City and ITC JPA to seek additional funding from the South Bay Cities Council of Government. On October 24, the South Bay Cities Council of Government Board voted against a resolution to allocate the necessary funding for the ITC project. Since then, the team has been working closely with the City of Inglewood and the selected bidder to explore options for advancing the project, ensuring alignment with the City's and grantors' goals within the available funding.

Due to a lack of funding and support, the Inglewood Transit Connector Joint Power Authority has now deviated from the people mover project, in favor of a bus rapid transit system.

## **J. Paul Getty Trust Tram**

### ***Getty Tram Modernization Project (GTMP):***

In November 2024, the J. Paul Getty Trust (Getty) entered the design phase for the Getty Tram Modernization Project (GTMP). The project location is at the J. Paul Getty

Museum on the existing Getty Tram Guideway in the City of Los Angeles. The project will overhaul the current system with a modernized Getty Tram automated people mover (APM). New three-car cable propelled trams with open gangways, new tram controls, and replacement of existing mechanical and electrical equipment, and other ancillary systems will be supplied by the contractor, Doppelmayr. The overall project schedule includes approximately 17 months of design (November 2024 through April 2026), 16 months of construction (April 2026 through June 2027), and 6 months of testing and start-up (June 2027 through December 2027), culminating in the anticipated start of passenger service in December 2027.

On November 7th, 2025, Getty submitted the initial SSCP to CPUC. CPUC Staff provided comments and completed the SSCP Checklist. Getty returned a revised initial SSCP submission on December 18th, 2025. CPUC Staff revised, reviewed, and approved the SSCP Checklist on December 26th, 2025. Staff drafted Commission resolution ST-266 for approval of the SSCP. Res ST-266 has been published to the Commissions Daily Calendar for the 30-day public comment period ending April 18th, 2026. The resolution will be on the April 30th Commission Voting Meeting agenda.

## **Los Angeles County Metropolitan Transportation Authority – LACMTA**

### ***P3010 Vehicle Procurement Project:***

All 235 new P3010 Light Rail Vehicles (LRV) have been delivered to LACMTA from Kinkisharyo International, the vehicle manufacturer. These vehicles are intended to expand passenger capacity for the recently completed projects (Expo Phase 2 and Foothill Extension Phase 2) and the future Crenshaw/LAX line currently under construction. The P3010s have state-of-the-art technology and upgrades to improve the passenger experience. As cars are prepared for service, Staff will recommend official approval to RTSB management after in person review of the Car History Books (testing documentation). All 235 cars have been accepted by LACMTA and approved by RTSB management. RTSB staff sent the final approval letter for the last 2 cars on May 11, 2023. Now that all cars have been approved, a Final Safety Certification Verification Report (SCVR) will have to be resubmitted by LACMTA with a log of all the approved cars. There was a meeting on January 12, 2024, between CPUC and LACMTA to discuss what LACMTA is still tracking internally as well as to discuss the final SCVR package to be submitted to CPUC. On January 19, 2024, the project team informed CPUC that their subject matter experts concluded that the remaining open work orders are not safety critical. CPUC staff replied with a series of questions about inspection frequency and the extent of hazards present, which P3010 staff addressed satisfactorily. Finally, on February 29, 2024, CPUC staff replied stating

that there are no issues and the P3010 project can submit final SCVR documentation for CPUC approval.

The revised SCVR submittal has been delayed due to LACMTA dedicating resources to other concurrent capital projects, namely the K Line, which had its final phased opening June 6, 2025, and the Foothill Extension Phase 2B, which opened September 19, 2025. On October 3, 2025, LACMTA submitted the Safety and Security Certification Verification Report (SSCVR) for the Kinkisharyo P3010 LRV Procurement Project, Rev. 5. On November 18, 2025, CPUC Staff sent the SSCVR approval letter to LACMTA. This letter concluded CPUC Staff's review of the P3010 LRV Procurement Project SSCVR

### **HR4000 Heavy Rail Vehicle Procurement:**

LACMTA is in the process of procuring a base order of 64 new Heavy Rail Vehicles (HRVs), with the option for up to 282, to provide for the future expansions of Regional Connector and D Line (formerly Purple) Extensions, and to replace the aging HRV fleet operating on the B Line (formerly Red) subway. Resolution ST-185 approved the procurement option. The vehicle manufacturer is China Railway Rolling Stock Corporation (CRRC). These vehicles will operate as married pairs (MPs) in the LA Metro B and D lines, and trains may be made up of several MPs of HR4000 vehicles. Once the first MP arrived LACMTA began using it for training and single MP qualification tests. On January 11, 2024, RTSB staff met LACMTA Staff and CRRC staff at the Division 20 shop to view the two MPs in the shop at the time. When the other two MPs arrived, they were coupled to the first one for the 3-MP/6-vehicle qualification and acceptance tests. LACMTA has determined from CRRC's schedule that there is a potential 12-car shortage at the start of WPLE1 revenue service in Spring 2025. In response, CRRC has proposed an "Accelerated Production Schedule" plan, which is under evaluation by LACMTA. In addition, to support the opening of WPLE1, LACMTA is making plans to ensure turnback capability at that time. RTSB Staff received the Safety Certification Verification Report for the HR4000 heavy rail vehicle procurement project and the Letter of Intent to Operate on November 19, 2024, requesting CPUC approval to place the first three MPs into revenue service. Of note, the Letter of Intent to Operate requested "a response be provided within three weeks (not the regular two) of receipt of this letter," acknowledging the California state holiday on November 27-28, 2024, during the review period. In addition, Staff received vehicle history books (VHBs) and conditional acceptance certificates for the three MPs. After the SCVR was resubmitted on December 13, 2024, with CPUC comments addressed, Staff sent an SCVR approval letter on December 13, 2024, allowing LACMTA to place the 3 MPs into revenue service.

Since then, 14 MPs have been conditionally accepted by CPUC as of the end of Q4 2025, bringing the total to 17 MPs.

### ***D Line (Westside) Extension Project:***

LACMTA is extending the D Line (formerly Purple) from the current terminus at Wilshire/Western station for nine miles to Westwood Veteran's Administration Hospital. This extension will consist of approximately 9 miles of heavy rail subway with seven new stations and is separated into 3 different projects/segments, PLE1, PLE2, PLE 3. The project is funded mostly by Measure R, Measure M, and federal grants. Section 1 is forecast to open on May 8, 2026, Section 2 in Fall 2026, and Section 3 in Fall 2027. Travel time between Westwood and downtown LA is expected to take about 25 minutes. The design build contractor for Segment 1 is STS (a joint venture of Skanska, Traylor, Shea). The design build contractor for Segment 2 is TPOG (a joint venture of Tutor Perini and O&G). Tutor Perini is also the design build contractor for Segment 3 tunneling and stations. Construction progress for PLE1 is at 98%, PLE2 is at 83%, and PLE3 is at 72%. System Integration Testing for PLE 1 began Summer of 2024.

In February 2025 a kickoff meeting was held between CPUC and the FTA PMOC to discuss coordination. In August 2025, the PLE1 Project completed integration of the extension project with the existing Wilshire Western Station. Staff observed the systems integration testing for the cutover. In November, Staff conducted inspections at La Brea Station for interlockings, Train Control and Signal Room, Traction Power Substation, and switch machines. As the project neared completion, Staff observed emergency drill activities at Wilshire Fairfax and La Cienega Stations, conducted additional inspections of the systems (Track, switches, signal equipment, TPSS), and rode test trains during pre-revenue operations. Metro and the project provided early drafts of the design and construction conformance documentation for the Safety Certification Verification Report and Staff provided comments on what would be expected for the final submittal.

### ***L Line Foothill Extension Phase 2B:***

LACMTA is extending the A Line (formerly Gold) from the current terminus of Azusa Station to the City of Montclair. The Metro Gold Line Foothill Extension Construction Authority (Construction Authority) is an independent transportation planning, design, and construction agency created in 1998 by the California State legislature to resume design, contracting, and construction of the Los Angeles to Pasadena Metro A Line. The initial 13.7-mile, Los Angeles to Pasadena Metro A Line was completed and opened in 2003. Phase 2A of the Foothill Extension project was completed in March

2016 and extended the A Line from Pasadena to Azusa. Once construction of Phase 2B is complete, the Construction Authority will transfer the project to LACMTA to operate. In August 2019, the Construction Authority awarded the design build contract to the Kiewitt Parsons Joint Venture. Due to funding issues, the current terminus of the new alignment was changed to Pomona Station with a contract option to continue to Montclair if the Construction Authority can secure additional funding. Metro Rail from Glendora to Pomona is currently under construction and is expected to be completed by 2025. Extension of the rail service further east from Pomona to Montclair (Phase 2B2) would be completed by 2028. All four stations will be center platform stations, with a track on each side for westbound and eastbound trains. Trackwork installation was completed during Summer 2023, and crews are continuing with construction of the four new light rail stations in the cities of Glendora, San Dimas, La Verne, and Pomona. Phase 2B2 of the project is currently partially funded. In June 2024 the Construction Authority submitted a draft SCP addendum to include phase 2B2. System integration testing started for Phase 2B Summer 2024. Staff observed Local Field Acceptance Testing for guideway lighting and blue light stations. Staff observed System Integration Testing for clearances and crossing warning systems.

In June 2025 the Foothill Authority sent a draft SSCVR for early review to Staff. Metro is still responsible for submitting documentation for the remaining certifiable elements. The final SCVR package was submitted in August 2025. Staff reviewed and commented on the submittal and conducted final field inspections in September 2025. Staff approved the SCVR submittal, and the project opened for revenue service on September 19, 2025.

### **Crenshaw/LAX Corridor Project:**

LACMTA is constructing a new Light Rail Transit (LRT) line through the Crenshaw/LAX Corridor. The Line will travel 8.5 miles from the existing Metro Exposition Line at Crenshaw and Exposition Boulevards to the Metro C Line (formerly Green) and will serve the cities of Los Angeles, Inglewood, El Segundo, and portions of unincorporated Los Angeles County. The project consists of Segments A, B1, B2, and C. Now the Airport Metro Connector (AMC) Station is under construction in Segment A; it will connect to the East Intermodal Transportation Facility (EITF) of the future LAX APM. Once in operation, the AMC Station will be known as the LAX/Metro Transit Center Station. To avoid the AMC construction zone but allow revenue service, the Crenshaw/LAX project, now known as the K Line, partially opened to the public on October 7, 2022, from the Expo/Crenshaw Station to Westchester/Veterans Station, with a turnback operation north of the AMC. The rest of the alignment leading south

to the future LAX APM, and the existing Metro C Line will open within the next 2 years. Notably, once in final operation, the K Line will operate between Expo/Crenshaw Station and Redondo Beach in a north-south alignment, and the C Line will operate between AMC Station and Norwalk in a west-east alignment.

LACMTA submitted the LAX/MTC Safety Certification Verification Report on May 16, 2025, for an anticipated public opening on June 6, 2025. On May 19, 2025, RTSB management and RCEB staff held a field review of the LAX/MTC with LACMTA and project staff. On May 30, 2025, RTSB Staff sent an SCVR approval letter allowing the LAX/MTC to open, completing the north-south alignment of the K Line. Of note, the LAX Airport People Mover remains under construction. RTSB Staff continued to follow up on the remaining minor open items, which include those from the After-Action Reports on the Full-Scale Exercises and Tabletop Exercises. As of February 2026, the corrective actions of the After-Action Reports have been closed and verified by CPUC Staff. LACMTA has also been conducting large scale drills primarily along the K Line with local law enforcement and first responder agencies in preparation for the World Cup and 2028 Olympics.

### **East San Fernando Valley Project:**

The East San Fernando Valley Project (ESFV) alignment will start at the Van Nuys G Line (formerly Orange) station and head north for 6.7 miles through the San Fernando Valley, adding 11 new Light Rail Train stations, with 34 LRVs serving this alignment. It will be a street running system but will have an approximately 3 miles long section on a shared corridor with Metrolink/Amtrak. LACMTA has contracted Gannett Fleming Inc. to develop a 30/60 percent design package. CPUC staff worked with the project team and LACMTA on development and drafting of the Safety Certification Plan which was approved by the commission on December 16, 2021. The project is forecasted to begin Revenue Service in September 2031. LACMTA has completed most of the advanced designs for this project and released the Progressive Design Build (PDB) procurement documents in Summer 2022. The PDB delivery method intends to bring the contractor and their designer into the project early, to take the design from 30/60 to approximately 85% while collaborating with Metro and third parties on pricing the construction costs. On December 2, 2022, LACMTA celebrated the groundbreaking for advanced utility work for this project worth approximately 9 million dollars. The California State Transportation Agency (CalSTA) has announced that Metro will receive a full request of \$600 million in state grant funding for the ESFV. Real estate activities have begun and are expected to run through 2027. In February

2023, Metro awarded the PDB contract to the San Fernando Transit Constructors Joint Venture (SFTCV) made up of SKANSKA, Stacy & Witbeck, and AECOM.

The project is currently at 85% design progress and 5.5% construction progress as of February 2026.

Metro currently holds a monthly Fire Life Safety Working Group as design progress continues. CPUC regularly attends and is an active participant in these meetings to ensure all safety issues are addressed.

### ***Southeast Gateway Line Project:***

LACMTA is evaluating a new LRT line that will connect southeast LA County to downtown Los Angeles, serving the cities and communities of Artesia, Cerritos, Bellflower, Paramount, Downey, South Gate, Cudahy, Bell, Huntington Park, Vernon, unincorporated Florence-Graham community, and downtown Los Angeles. The Southeast Gateway Line project is a 19-mile corridor project. LACMTA staff submitted a proposed funding plan/report and is exploring Public-Private Partnerships to bridge the funding gap. The Metro Board of Directors met on January 27, 2022, to discuss the selection and approval of the project terminus and a Locally Preferred Alternative (LPA). The Metro Board approved Los Angeles Union Station as the northern terminus of the Southeast Gateway Line project. The 14.8-mile Slauson/A Line to Pioneer route was also approved as the Locally Preferred Alternative (LPA) for the project's initial segment between Artesia and Downtown Los Angeles. The LPA will be advanced as part of the analysis in the Final Environmental Impact Statement/Environmental Impact Report (EIS/EIR), expected for Metro Board certification in 2023. During this period, Metro will also be developing the First/Last Mile plans for the Southeast Gateway Line LPA which will include opportunities for public involvement. The project's groundbreaking is anticipated in 2023-25, with operation of the new line expected in 2033-35. Project executed all master Cooperative Agreements with 10 Corridor Cities in October 2023. The West Santa Ana Branch Transit Corridor Project has changed names to "Southeast Gateway Line project."

In late 2025, Metro coordinated crossing diagnostic meetings with CPUC, UPRR and county & corridor city planners to finalize crossing designs throughout the alignment. CPUC provided comments and recommendations on crossing designs. Metro is currently working on addressing all current comments before continuing diagnostic meetings.

## Los Angeles World Airports – LAWA

### **LAWA Automatic People Mover Project:**

LAWA is the governing body of Los Angeles International (LAX) and Van Nuys airports, is developing a multi-billion-dollar upgrade to the ground transportation system at LAX. The 2.25-mile Automated People Mover (APM) will have six new stations, three of which will connect new Rental Car, Airport Parking, and Metro facilities to the airline terminals. Those in the Central Terminal Area (CTA) will provide fast and easy connections to nine airline terminals with a pedestrian walkway system. 44 cars will be built for the APM system, with the cars starting to arrive at the LAX site in the second quarter of 2022. All cars are now on site. The APM project was expected to finish in early 2026 but the new estimated completion date is summer 2026. The delay is in part due to contractual disputes. Construction is mostly complete and the remaining work is focused on testing.

July 16, 2025, there was a workshop with LAWA, LINXS, and CPUC staff to discuss open items and safety certification and oversight expectations going forward. In Q1 2026, Staff attended various tabletop exercises (TTX), project meetings, and field tests involving vehicle movement. The LAX APM is now projected to open in late 2026 as they continue the testing and commissioning phase.

### **OC Streetcar Project:**

The OC Streetcar (OCSC) project consists of 4.15 miles of track between the Santa Ana Regional Transportation Center in the City of Santa Ana and the Harbor Boulevard / Westminster Avenue intersection in the City of Garden Grove. The project includes 10 stations along the alignment and the procurement of 8 Siemens S700 LRVs. The project is currently under construction. The current targeted Revenue Service Date is August 2025. On July 11, 2022, OCTA submitted a draft of their GO 95 variance request to RTSB. The request is regarding 42 overhead contact system (OCS) poles that cannot meet the GO 95 minimum clearance requirement or be relocated. In addition, the request includes a reduced minimum clearance requirement for 8 feeder cables that are affected by these OCS poles. OCTA's proposed mitigations include relocation of Southern California Edison (SCE) secondary electric wires near two of the OCS poles and installation of an industry-used protective sleeve of the communication wires adjacent to the remaining 40 OCS poles. OCTA has met with affected utility owners and received concurrences on the proposed mitigation method. RTSB reviewed the variance request and requested additional detailed information from OCTA. RTSB has included the Electric Safety and Reliability Branch (ERSB) regarding

OCTA's variance request. ESRB voiced concerns with the feeder cable clearance reduction part of the variance request. RTSB has notified OCSC of the inability to grant the GO95 variance request as requested and to reevaluate whether additional means can be used to achieve GO95 compliance. On August 12, 2024, RTSB met with ESRB to discuss OCTA's revised feeder cable designs for the 8 locations that were previously designed to be out of compliance with GO 95 and OCTA's variance request (draft Resolution ST-254) for 41 OCS pole locations. ESRB identified no defects with OCTA's revised feeder cable designs. ESRB provided some language suggestions for RTSB's Resolution but did not have any issue with RTSB moving forward with variance Resolution. Resolution ST-254 was approved by the Commission on December 5, 2024.

Installation and adjustment of OCS wire along city streets is on-going. GO 143-B emergency walkway was completed along the PE ROW. Signal controllers along city streets are ongoing. Maintenance and Storage Facility (MSF) punch list closeout work is on-going. Street running Systems Integration Testing has begun. Station benches are installed, and lighting checks have been performed. Station railings are being installed.

## **Sacramento Regional Transit District – SRTD**

### ***SRTD P20 Vehicle Procurement Project:***

SRTD has secured funding for a total of 44 new Siemens low floor light rail vehicles. SRTD acquired over \$172M for its initial purchase of LRVs and to make changes to its stations to accommodate the new low-floor P20 Siemens S700 LRVs. The Safety Certification Plan is in development and plans and specifications have been submitted. Low Floor Vehicle Platform Conversion Phase 3 has begun. The first 9 vehicles were approved for service on September 1, 2024. To date, a total of 30 vehicles has been delivered and approved for service.

### ***Dos Rios Light Rail Station Project:***

Throughout 2024 progress was delayed due to ongoing environmental remediation of the site and the need to secure sources of funding. Full funding for the project has now been secured, and work is underway. Traffic mitigations are in place, including lane restrictions for vehicle traffic along 12th Street, between Dos Rios Station and Alkali Flat Station. Project completion is expected by mid-2026.

### **Sacramento Railyards 7th Street Improvements Project:**

The specific improvements included in the Project were selected to satisfy the following goals:

- Implement planned transportation improvements including multi-modal mitigation measures as identified in the Railyards Specific Plan Update, KP Medical Center, MLS Stadium, & Stormwater Outfall Draft Subsequential Environmental Impact Report2 (subsequently referred to as the RSPU Draft EIR),
- Leverage available grant funding to expedite improvement, and
- Continue build-out of the Railyards Specific Plan Area infrastructure to support development.

SRTD has sent the RCEB a proposed design for a crossing. The designed is currently be evaluated by Crossings staff. The construction project is being managed and funded by the City of Sacramento on behalf of SRTD.

On June 16th SRTD suspended service to their Green Line to accommodate the start of construction. While work is underway, enhanced bus service from Township 9 Station has been added.

The project will widen 7th Street and necessitate the removal and reconstruction of the Green Line tracks and OCS system. A new station will be added at 7th Street and Railyards Boulevard.

Construction work is underway along North 7th Street between North B Street and F Street. SRTD Engineering personnel are performing regular site visits.

### **Sacramento Streetcar Project:**

To maintain project viability, the project has been reduced in scope, and the plan is that a revised project is being transferred to SRTD from the Cities of West Sacramento and Sacramento, the original grant applicants. SRTD will now become the lead agency, and the project will be an expansion of RTD's existing light rail system that will still link the two cities over the Sacramento River. Design remains in the conceptual stage. SRTD intends to extend the existing shutdown of the Green Line for the Dos Rios Project through construction of the Sacramento Streetcar Project. SRTD's existing bus bridge will stay in place to provide service to affected areas.

## **San Diego Metropolitan Transit System – SDMTS**

### ***SD-10 Vehicle Procurement Project:***

San Diego Trolley, Inc. (SDTI) procured 46 Light Rail Vehicles (LRVs) known as SD10 (Car Nos. 5046 to 5092) to replace the current SD-100 models cars which will be retired from revenue service. The procurement process began in September 2020, and the final car was completed and accepted in late-May 2025. Staff participated in the LRV acceptance testing throughout the procurement process.

MTS submitted Final Safety Certification Verification Report (SCVR) to the Rail Safety Division (RSD) Director as required by Resolution ST-217 and GO164-F for review and approval on February 10, 2026, and RSD Director accepted the Final SCVR on March 2, 2026.

### ***Orange Line Improvement Project (OLIP) – Phase 1 and 2:***

SDMTS submitted a draft Safety Certification Plan (SCP) in January 2025 for Commission Review and Approval as required by General Order 164-F. Resolution ST-255 was approved at the October 9, 2025, Commission Meeting, granting approval of the SCP. The scope of the Orange Line Improvements – is split into two phases and consists of the following upgrades to: trackwork (crossovers, power operated turnouts, power switch machines), overhead catenary system (new single crossovers, conversion of existing manual crossovers to power), signal and communications (replacement of existing relay logic locations to vital microprocessor, train detection system and crossing warning system replacement, installation of twenty-two (22) train control/crossing instrument enclosures along right-of-way).

The OLIP Phase 1 location is on the existing MTS Trolley Orange Line between the 32nd & Commercial Station in the City of San Diego and Massachusetts Station in the City of Lemon Grove. Phase 2 location is Massachusetts Station in the City of Lemon Grove to El Cajon Transit Center Station in City of El Cajon. The new systems and equipment will be installed on the existing operating trolley line with limited passenger service interruption throughout construction, installation, and testing. To meet this requirement, the project has been divided into seven distinct segments along the 6-mile alignment.

Staff witnessed the cutover of Segment 1: R2 interlocking and dynamic signal tests between Francis Street and 43rd Street grade crossings on the weekend of March 6-8, 2026. Staff also performed a track and switch inspection of the Segment 1 on

February 25, 2026, and a Signal and Overhead Catenary System Inspection on March 16, 2026.

## **Santa Clara Valley Transportation Authority – SCVTA**

### ***BART Silicon Valley Phase II:***

This BART Silicon Valley Phase II (BSVII) is an approximately 6-mile extension of the BART system from the Berryessa/North San Jose Station through downtown San Jose in an approximately 5-mile long single-bore tunnel terminating in Santa Clara near the Santa Clara Caltrain Station. The Phase II project includes three stations in the City of San Jose (Alum Rock/28th, Downtown San Jose and Diridon Stations), one station in the City of Santa Clara (Santa Clara Station), and the Newhall Maintenance Facility. The project Safety and Security Certification Plan (SSCP) was originally Commission approved under resolution ST-83 on February 15, 2007, for the entire 16 miles extension but SCVTA Board divided the project into two phases. The BART's Silicon Valley Berryessa extension (phase I) was placed in revenue service on June 13, 2020. CPUC approved the project SSCP for phase II in August 2021, approving the SCP. Staff continue to attend the FTA Project Management Oversight Contractor (PMOC) meetings, Safety and Security Review Committee (SSRC) meetings, Fire Life Safety and Security Committee (FLSSC) meetings. Revenue Service Date is scheduled to begin February of 2039. On April 2, 2026, Staff received a draft copy of the SSCP version 2 dated 3/31/2026 for review and comments.

VTA Contractor (KST) CP2 (Tunnel & Trackwork) – Tunnel Boring Machine (TBM) has been procured as required by the project. TBM tunneling, lining detail design and fabrication under progress (80-85% complete). Early work packages dealing with TBM launch are in progress. TBM manufacture shipping, assembly, and mobilization scheduling in progress. Procurement of an additional 48 new cars for BSVII is in progress. Alstom will be delivering these vehicles in the future.

VTA is in the process of evaluating the various alternatives considered at the value engineering workshop and exploring approaches for contract delivery including partial and full off ramp for the CP2 Contract, re-packaging of the construction contracts with considerations of contract package sizes, procurement types, construction interfaces, and contracts biddability.

In response to evolving funding challenges, VTA has identified \$400 million in cost savings and continues pursuing additional efficiencies to close a funding gap of \$700 million to \$1.2 billion.

The project is working on cost saving efforts to bridge the funding gap. Order of magnitude cost saving ideas VTA is considering to date are not adequate to address the BSVII program funding gap.

FTA Full Funding Grant Agreements (FFGA) process has begun by the project team including readiness documents updates to SSMP, SSCP, and others as required to be submitted to FTA and its contractors for further review. Contract re-packing related to early work packages for tunneling prep work are underway. Construction activities continue to support the future TBM West Portal launch site. FLSSC and SSRC meetings approved list of Codes/Standard for final design.

### ***Eastridge to BART Regional Connector:***

The Eastridge to BART Regional Connector (EBRC) will add 2.4 miles of double track light rail along Capitol Expressway in San Jose. This segment extends the SCVTA light rail system from the Alum Rock station to Eastridge Transit Center, entirely within the City of San Jose. The alignment traverses through a mixture of residential, commercial, industrial, and undeveloped areas. The proposed light rail alignment consists of an elevated guideway to the side and in the median of Capitol Expressway on retained earth and structure. There are no new at-grade automobile crossings, but there will be two pedestrian at-grade crossings at Eastridge Station. Resolution ST-88 dated May 24, 2007, grants SCVTA's request for approval of its Capitol Expressway Light Rail Safety and Security Certification Plan (SSCP) dated March 2, 2007. Utility Relocation is underway and Station Art Enhancement Community meetings are ongoing. Construction to begin 2024. Full Funding has been secured for this project. Construction completion to occur in CY 2028-2029. A project milestone was reached on March 7, 2024, when VTA's Board of Directors unanimously awarded the construction contract in the amount of \$437,161,464 to MCM Railworks, Joint Venture, the lowest responsible and responsive bidder. A groundbreaking event occurred on June 8, 2024. Under construction.

RTSB Staff have started attending and participating in VTA's bi-monthly project coordination meeting with the project manager. During the March 12th meeting the project construction status including progress photos and safety certification activities were discussed. Currently, the elevated guideway bridge structure is being constructed. A draft copy of the Completion Certificates was provided to Staff for review.

**Light Rail Signal Priority Detection Upgrades Project:**

The work involved is a replacement of the Train-to-Wayside hard-wired system with a new GPS-based LRV detection system to act as primary detection system for requesting Transit Service Priority (TSP) at non-gated signalized intersections. The necessary equipment for the work would be installed on 98 of VTA's light rail vehicles and would be installed at 89 signalized intersections. SCVTA submitted the project SCP on May 5, 2021. At its August 19, 2021, meeting the Commission approved the SCP by Resolution ST-245. All 98 Light Rail Vehicles have been equipped with EMTRAC installation. GO 88-B applications for San Jose, Milpitas, and Santa Clara cities approved by CPUC RCEB except 3 locations related to Caltrans encroachment permits will be submitted later for review. Installation of equipment at every intersection by VTA Contractors is completed.

VTA submitted a final Safety Certification Verification Report (SCVR) to RTSB on July 14, 2025. RTSB Staff reviewed related documents such as testing logs, signed certificates etc. A pre-approval letter was granted to VTA on August 8, 2025. RTSB Staff conducted multiple meetings and received an updated Open Items Punch List. A final approval letter granting VTA to activate the TSP was issued on September 11, 2025.

On January 14, 2026, RTSB Staff received VTA's first quarterly status update report as requested in the final approval letter. VTA TSP detection system is working as intended with minor fine tuning. In March 2026, GO88-B application for the remaining 3 Caltrans encroachment permit have been submitted to RCEB Staff for review/approval. On April 3, 2026, Staff received VTA's second quarterly status update report as requested.

**San Francisco Municipal Transportation Agency – SFMTA****LRV4 Vehicle Procurement Project:**

SFMTA LRV4 procurement project is to expand and replace its rail fleet with 264 state-of-the-art Siemens LRVs. CPUC granted SFMTA approval for revenue service in 2017. After delivery of 68 cars by 2020, SFMTA found issues with the doors. SFMTA have since stopped accepting new cars and asked Siemens to resolve the issue. Siemens redesigned sensitive edges and rubber elements for the doors for improved sensitivity for patron use and updated the rear viewing technology.

In the First Quarter of 2026, RTSB staff sent two letters to authorize SFMTA to add LRV4 cars (2196, 2198, 2199, 2200, 2201, 2202, 2203) into revenue service upon receipt of the letter. Currently, SFMTA has 201 LRV4's accepted and revenue service ready.

### ***SFMTA L Taraval Improvement Project:***

In response to numerous collisions and reported safety concerns, SFMTA has implemented the L Taraval Rapid project to improve safety by improving transit stops and making other modifications. It also includes a nearly complete rehabilitation on Taraval Street that will replace infrastructure like the worn rails, overhead wires, water, and sewer lines, as well as repave the entire street. Construction will last approximately three years. Transit service on the L Taraval will remain throughout with a combination of buses and trains. Once completed, the corridor will boast new transit priority traffic signals, bulb-outs to make pedestrian crossing safer, new trees, high visibility crosswalks, safety boarding islands, and increased accessibility. SFMTA is happy to share that the L Taraval Improvement Project has been substantially completed! While the biggest work is behind SFMTA, please note there are still a few smaller “punch list” items remaining, such as adjusting utility lines, refreshing transit lane paint, boarding island grout work, removing construction materials, and installing transit shelters. SFMTA is excited for riders to begin enjoying their new Taraval St—from West Portal to Parkside to the beach—with a safer, more reliable ride. No update.

### ***SFMTA Twin Peaks Tunnel Structural Mitigation Project:***

The structural mitigation project was initiated following the 2/19/2020 incident where a concrete spall near Niche 246 in the Twin Peaks Tunnel impacted an Advanced Train Control System (ATCS) cable. SFMTA immediately conducted targeted walkthroughs and comprehensive ceiling inspections from West Portal to Castro, classifying the event as Hazard 145. Emergency corrective actions involved the manual removal of loose, deteriorated concrete to eliminate imminent falling hazards to personnel and rail vehicles. Concurrently, the 2020 Tunnel Inspection Report identified broader “Type I” critical defects, prompting the launch of the 2020 Tunnel Repair Project to execute immediate localized repairs during non-revenue hours using Job Order Contracting (JOC). Throughout 2021, mitigation efforts focused on addressing severe concrete spalling, exposed corroded rebar, and active water intrusion across 18 high-priority locations, utilizing mandated Xypex repair procedures. In early 2023, HNTB identified significant liner distortion and active water infiltration between West Portal and the Laguna Honda Vent. To evaluate these issues safely, a Safe Standard Working Procedure (SSWP) was developed. To protect the structurally compromised tunnel from the impacts of the adjacent San Francisco Unified School District (SFUSD) West Portal Elementary School (WPES) project, SFMTA executed critical mitigation efforts during summer 2024 shutdowns. Crews implemented a two-stage contact grouting operation, placing 1,500 gallons of polyurethane and 1,000 gallons of cementitious

grout to restore uniform contact between the soil and tunnel liner. Additionally, 46 Optical Displacement Sensor (ODS) devices and seven tie-rod anchors were installed to stabilize the walls. These preemptive actions successfully stabilized the structure prior to the WPES construction start in October 2024. Following the successful, damage-free completion of the WPES subsurface work, SFMTA has transitioned from reactive mitigation to formalized long-term maintenance. At the end of 2024, the agency adopted a new Standard Operating Procedure (SOP) mandating two-year cycle inspections, and staff achieved national FHWA tunnel inspection certification. While original plans for extensive tie-rod installations were deferred due to overhead catenary system (OCS) clearance conflicts, HNTB has recommended doveled reinforcing and concrete patching as an effective alternative. Moving forward, SFMTA is issuing RFPs for comprehensive engineering and inspection services across all four Muni tunnels (Twin Peaks, Sunset, Metro, and Central Subway). A baseline inspection of the Sunset Tunnel is scheduled for late 2025, with the next routine inspection of the Twin Peaks Tunnel slated for Fall 2026.

## Appendices

---

### **General Definitions**

#### ***Corrective Actions Plans***

General Order 164-F defines Corrective Action Plan as a plan developed by a Rail Transit Agency that describes the actions the RTA will take to minimize, mitigate, control, correct, or eliminate risks and hazards, and the schedule for implementing those actions.

#### ***Accident Investigations***

Per General Order 164-F, the Commission must be notified within 2 hours by rail transit agencies of accidents if they include one of the following: a fatality (occurring at the scene, or within 30 calendar days following the incident); one or more persons suffering “serious injury” (as defined in GO 164-F); a collision involving a rail transit vehicle and another rail transit vehicle, or individual; a derailment of any rail transit vehicle at any location, at any time, whatever the cause; an evacuation for life safety reasons; or a runaway train. “Courtesy notices” are not included in these statistics.

## Monthly RTSB Data

### Statistics Summary

Table 1. Investigation & CAP Data

<b>Investigations</b>	<b>Jan-Mar 2026</b>	<b>YTD 2026</b>
<b>Accidents Reported</b>	91	<b>91</b>
<b>Complaints Investigated</b>	3	<b>3</b>
<b>Rail Transit Inspections</b>	98	<b>98</b>
<b>Corrective Action Plans</b>	<b>Jan-Mar 2026</b>	<b>YTD 2026</b>
<b>New Corrective Action Plans</b>	107	<b>107</b>
<b>From Triennial Review</b>	0	<b>0</b>
<b>From Incidents</b>	50	<b>50</b>
<b>From Internal Safety/Security Audits</b>	35	<b>35</b>
<b>From Rail Transit Inspections</b>	21	<b>21</b>
<b>From Hazard Management</b>	1	<b>1</b>
<b>Closed Corrective Action Plans</b>	78	<b>78</b>
<b>From Triennial Review</b>	3	<b>3</b>
<b>From Incidents</b>	44	<b>44</b>
<b>From Internal Safety/Security Audits</b>	14	<b>14</b>
<b>From Rail Transit Inspections</b>	17	<b>17</b>
<b>From Hazard Management</b>	0	<b>0</b>

Data collected from RSSIMS